



Ohio Manufactured Homes Commission

5650 Blazer Parkway, Suite 100 Dublin, Ohio 43017

Final Electrical Testing Checklist

To be done by a Commission certified inspector or trained ODH inspector as part of the final inspection. Additional inspections by an Electrical Safety Inspector may be required if there are new circuits in basements, or other attached structures constructed on-site.

The installer must have at least one light bulb in every light fixture to facilitate the functional testing of the lights. Make sure the water heater is filled with water before it is turned on.

- 1) Yes ___ No ___ Bulbs Installed for Fixture Testing Purposes.
- 2) Yes ___ No ___ Exterior Lights and Control Switches Working Properly.
- 3) Yes ___ No ___ Smoke Alarms are Working Properly.
NOTE: Homes manufactured after September 16, 2002 will have interconnected Alarms and must all sound together; Alarms in Homes manufactured prior to September must operate but are not required to be interconnected.
- 4) Yes ___ No ___ GFCI Outlet Devices and /or Breakers Working Properly.
NOTE: Locations May Vary, Including Kitchens, Bathrooms, Exterior Sidewall, Electric Load Centers, etc.
- 5) Yes ___ No ___ N/A ___ Ceiling Fans and Control Switches Working Properly.
- 6) Yes ___ No ___ Plug-Check Outlets in all Home Sections.
- 7) Yes ___ No ___ Operate Light Fixture Control Switches in all Home Sections.
- 8) Yes ___ No ___ Exterior Weatherproof Outlet Covers are present and not broken. Bubble Covers required only if home was manufactured after May 30, 2006.
(Some manufactured homes have only 1 exterior outlet and meet HUD code.)
- 9) Yes ___ No ___ On-site installed electrical per NEC 2005: (This may require additional inspections by ESI)

- Approved
- Disapproved

Remarks: _____

Signed by Inspector

Certification #

Date

Shared – Inspectors – Inspectors checklist – Testing checklist - Electrical